

COX FIBER UPGRADE PROJECT SCHEDULE

As of September 10, 2025

PHASE I - A	Locates and Fiber Drops Started/Scheduled	TENTATIVE Equipment Install Schedule	Installs Complete - Min. 90%
Anchorage	na	9/23/25	
Bahia	na	8/26/25	
Baytowne Neighbc	8/13/25	9/30/25	
Crystal Lake	8/13/25	9/16/25	
Crystal Lake II	7/10/25	8/19/25	
Del Mar	8/1/25	8/26/25	
Elation	na	Moved to Q1, 2026	
Genoa	8/1/25	9/9/25	
Golf View	8/13/25	10/7/25	
Grand Sandestin & LaSata	na	8/26/25	
Heron Walk	na	8/19/25	
Island Green	7/10/25	8/19/25	
Inspiration	7/10/25	8/19/25	9/10/25
L'Atrium	8/13/25	9/30/25	
Legend Creek	8/13/25	9/30/25	
Troon	7/10/25	8/19/25	
Villa Lago	8/1/25	8/26/25	
Vineyards	8/1/25	9/2/25	

PHASE I - B	Locates and Fiber Drops Scheduled to Start	TENTATIVE Equipment Install Schedule
Augusta Village	9/24/25	
Bay Pines	9/15/25	
Bungalos		
Burnt Pine	9/24/25	
Burnt Pine East		
Deerwood		
Laurel Grove		
Magnolia Bay		
Prestwick Place		
St Andrews	9/15/25	
Turnberry COA		
Turnberry II		