



*Sandestin*  
OWNERS ASSOCIATION, INC

# Improvement Projects

---

6/26/2026

A solid teal vertical bar is positioned on the left side of the slide, extending from the top to the bottom.

# APPROVED PROJECTS UNDERWAY AND UPCOMING

## *Bay Estates Circle Cul-de-Sac*

**Project Purpose:** To enlarge the radius of the circle and eliminate pooling of water.

**1/22/26** - The Board of Directors approved Nautilus Civil Engineers to make application for permitting improvements to the Bay Estates Circle cul-de-sac, at a not to exceed \$2,600 to be funded from the Operating budget (Technical services).

**4/30/26** - The Board of Directors approved GCCS, LLC to make improvements to the Bay Estates Cul-de-Sac per Nautilus Engineering's plan, at a cost not to exceed \$143,031 to be funded from the Capital Reserve. Work scheduled to begin the week of 6/15/26.



## *Brookdale Security Gate*

**Project Purpose:** To provide a secure boundary and encourage ingress and egress to property through the entrance gates.

**12/18/25** – The Board of Directors approved the request to cost share with Brookdale on the installation of a security fence between their building and the existing Brookdale Vehicular Security Gate at a cost not to exceed \$2,600.00, paid from Operating (2026 Brookdale budget), with Brookdale being responsible for the construction, installation, and maintenance of the fence, funds transferred upon completion of the project, and contingent upon an approved and executed Cost Share Agreement, with authorization for the Executive Director to execute said Agreement.

**4/30/26** – Still pending delivery of materials.

**6/26/26** – Complete!

# Aeration

**Project Purpose:** To add aeration to the ponds bordering 18 Links, 6 Baytowne and 5 Burnt Pine.

**6/26/25** – The Board of Directors approved the purchase and installation of six Aerock-2 aerators.

**12/18/25** – Delivery of product had been delayed. Electricians will begin working on the power hookups over the next few months.

**4/30/26** – Some have been installed; some are still pending electrical connection.



# Baytowne Lane Improvement Project

**Project Purpose: To seek options to improve traffic flow by increasing stacking room on Baytowne Lane off Hwy 98.**

**3/28/24** – The Board of Directors approved the recommendation by the Ad-Hoc Committee to suspend the original plan to move the East Gate and approve the change of scope, using the previously approved funds to move forward with a plan to widen Baytowne Lane at the Hwy 98 intersection, to include 5 lanes; 3 exiting and 2 entering, and the addition of a right turn lane from Baytowne Ave onto Baytowne Lane.

**5/23/24** – The Board of Directors approved the name change of the East Gate Committee to the Baytowne Lane Improvements Committee. They also approved the transfer of remaining funds (\$98,446.86) from the East Gate Project (P73) to the new Baytowne Lane Improvement Projects project and the additional funding, as submitted by Halff Engineering, at a cost not to exceed \$70K which includes contingencies, to be paid from the Capital fund for a total of \$161,500.00 to Halff Engineering.

**7/25/24** – Halff Engineering met with the committee members providing a conceptual design that will be the basis for the creation of the 60% completion construction plan document. This will give the SOA and idea of the cost of the project. No plans or monies for construction have been approved at this time, nor has any development orders been submitted to Walton County.

**3/27/25** – Halff Engineering is getting specific site surveys done and the title search is complete. HALFF is currently meeting with State and County agencies and finalizing the 100% plan set which will provide for a clearer opinion of probable costs.

**8/21/25** – Easements are complete; staff is working with CenturyLink and FPL to move utilities. HALFF estimated bids late August, dependent on utility responses. Estimates pending from CenturyLink and FPL.

**11/13/25** – Awaiting issuance of the final Development Order; all documents have been supplied and reviewed. The County has approved the project, just not issued the order at this time.

**12/18/25** – Development Order received. A motion was passed to approve the quote from CW Roberts for amount not to exceed \$1,117,426.06 to be paid from Capital.

**4/30/26** – Crews are currently preparing the roadway base on Baytowne Ave and on Baytowne Lane. FPL crews are boring for the transformer relocation, and we are working with SWU to relocate the backflow preventers.

**6/26/26** – Paving Complete – final touches will be completed next week!



## SOA Streetlight Upgrade

**Project Purpose:** The current streetlights were originally provided by Gulf Power, the poles and any parts for maintenance/repair are no longer available by Florida Power & Light. New poles provided by FPL are LED fixtures and are more energy efficient and provide “directional cards” that allow the light to shine in a specific direction and pattern. The FPL Representative recommended replacing the lights in three phases by sections, beginning with the Lakeside District.

### **Status:**

**6/22/23** – The Board approved Florida Power & Light to replace the existing 249 Gulf Power installed streetlights located in the Lakeside District.

**10/25/24** – Streetlight installation has finished in Island Green and begun in Bungalos.

**12/19/24** – The Board of Directors approved the Florida Power & Light to complete Phase 2 of streetlight replacement, with a cost of approximately \$22,999 per month, not including tax, upon completion.

**1/23/25** – Installation has completed in Bungalos and Troon Dr.

**4/23/25** – Installation continues; Villa Lago, Crytal Lake and Prestwick complete.

**6/27/25** – Installation continues; Legend Creek, Baytowne Circle, Deerwood, Island Green, Genoa, Olde Towne, and Sandestin Estates complete.

**12/18/25** – Installation continues. FPL now has two contractors working on installing lights to assist in a shorter timeframe for completion.

**4/30/26** – Installation continues. Status update has been requested.



# Way Finding & Regulatory Sign Redesign

**Project Purpose:** To update the current signage and provide a more cohesive look throughout the community.

**1/25/24** – A presentation was provided to the SOA Board of Directors on what Sandestin Golf and Beach Resort is doing for entrance signage; further pricing and planning will be done.

**2/22/24** – Skye Design, used for SDI new signage plan, will be doing a site visit to provide a more comprehensive quote for the SOA.

**5/23/24** – Quote received, staff will review and present to the Board of Directors.

**10/24/24** – The Board of Directors approved a subcommittee to review the design selected by Sandestin Golf and Beach Resort and move forward with designs for the SOA common roadways and way finding signage.


**12/19/24** – The Board of Directors approved staff to move forward with obtaining pricing for design Option 3 (shown).

**6/27/25** – Quotes have been received and are being reviewed by the Committee with potential presentation to the Board of Directors at the July meeting.

**7/24/25** – The Board of Directors approved the contract with Addresses of Distinction at a cost not to exceed \$500K for replacement wayfinding and regulatory signage to be paid from Capital.

**12/18/25** – Phase I and II has been completed. Phase III began 12/15/25, to include a portion of stop sign and street signs blade inventory.

**4/30/26** – Phase IV of the signage plan is going into production, however, there has been a supply chain interruption on materials. The new estimated install date is mid-May. They are trying to expedite.



# SOA OFFICE COMPLEX UPDATE

Development Order has been issued. Cost estimates exceed \$8M. Board has tabled the project at this time due to estimated cost. (8/2022). Full set of construction documents will be completed should the Board decide to move forward at a later date. In March 2024, the Development Order extended to November 2027.

**2/27/25** – The Board of Directors approved the SOA Office Complex Sub-Committee to move forward with review of plans.

**3/27/25** – The Board of Directors approved Innerlight Engineering to Amend the Development Order at a cost not to exceed \$30K from Capital Contributions. They also approved DAG Architects to Submit Phase 1 Construction of the Office Complex only for RFP for a cost not to exceed \$21K from Capital Contributions.

**6/27/25** – RFP s have been received and under Committee review with potential presentation to the Board of Directors at the July meeting. The floor plan was sent to a Pensacola commercial furniture vendor for a free assessment of furniture needs and quote.

**7/24/25** – The Board of Directors approved the February LLC as the General Contractor for Phase 1 Administration Building of the SOA Operations Complex and authorize the Office Sub Committee to enter into contract negotiations.

**9/25/25** – The Board approved the final contract at a cost not to exceed \$6M. The funding approved is \$2M from Capital and up to a \$4M loan. Development Order received 9/26/25.

**12/18/25** – Amended Development Order Application is being filed for the use of surface drainage, loan documents are being drafted. Site work has begun.

**4/30/26** – Final installation of the stormwater piping is underway, this will allow for landscape of the pond site to begin. Trusses and decking are being installed. Siding has been installed.

**6/26/26** – Roofing, electrical and civil work to start next week. Drywall is Ahead of schedule!

Project Update videos are available :

[www.sandestinowners.com](http://www.sandestinowners.com) > Library>Tom Talks




# Island Green Dr. Cul-de-Sac

**Project Purpose:** To widen the cul-de-sac of Island Green Drive to eliminate turf damage due to traffic.

**2/27/25** – The Board of Directors approved the submittal of an RFP by Innerlight Engineering to determine construction costs for widening the Island Green Dr. cul-de-sac.

**6/27/25** – Due to additional expenses incurred for mobilization, engineer and stall will add this project to the scope of work for the next SOA Paving Project.

**12/18/26** – Project withdrawn at this time.



# COMPLETED PROJECT 2023, 2024, 2025 and 2026

---





## *Crystal Cove Fence - Complete*

**Project Purpose:** To provide a secure boundary next to the Brookdale vehicle access gate and encourage ingress and egress to property through the entrance gates.

**3/26/26** – The Board of Directors approved the request to cost share with Crystal Cove on the installation of a security fence on the north side of the Brookdale Vehicle Access gate, at a cost not to exceed \$5,400.00, paid from Capital, with Crystal Cove being responsible for the construction, installation, and maintenance of the fence, funds transferred upon completion of the project, and contingent upon an approved and executed Cost Share Agreement, with authorization for the Executive Director to execute said Agreement.

**4/30/26** – Materials delivered, pending installation.

**6/26/26** – Complete!



## *Audubon Pool Parking Addition – Complete!*

**Project Purpose:** To provide additional parking for golf carts of owners/guests using The Audubon Pool

**7/24/25** – The Board of Directors approved the License Agreement with FPL to increase the parking capacity at The Audubon Pool, at a cost not to exceed \$2,625 for 2025, and \$6,300 annually through 2030, payable from Operating.

**9/25/25** – The parking will be used for golf carts of owners and guests while using the Audubon Pool, landscaping to be installed later.

**12/18/26** – Landscape will be completed by Spring 2026.

**4/2/26** – Complete!



# Prestwick Lake Maintenance – Part B - Completed

**Project Purpose:** To facilitate more efficient movement of lake water by boring an additional 36” pipe under Baytowne Ave from the St. Andrews lake to the lake behind the SOA Phil Hummel Aquatic Center.

## **Status:**

**8/21/25** – The Board of Directors approved GCCS to do Part B at a cost not to exceed \$455K (\$155K from Part A and \$300K additional) from Reserves.

**9/25/25** – Work to begin October 20, 2025

**11/13/25** – Jack bore was problematic; we are having to install piling to support the equipment. Boring began 11/10/25.

**12/18/25** – Project Completed!



## Arrowhead Pump

**Project Purpose:** To replace the submersible pumps and motors with vertical turbines.

### Status:

6/26/25 – The Board of Directors approved Mills Supply to convert the Arrowhead Pump Station to a vertical turbine based system for a cost not to exceed \$82,632 to be funded from Reserves.

8/25/25 – Installation is nearly complete!

10/23/25 – Complete!



# Before

# After



## Club Drive Pump Station Filter Replacement

**Project Purpose:** To replace the 20-year-old pump filter with dual model filters for more efficiency, reliability and easier maintenance.

### **Status:**

**6/26/25** – The Board of Directors approved Mills Supply to replace the Club Drive Pump filter system with dual model VAF-1000 filters for a not to exceed price of \$126,156 to be funded from Reserves.

**10/23/25** – Completed!



## Beachwalk Lake Pipe Lining - Completed

**Project Purpose:** To stop the separating and leaking of the drainage pipe by installing a cured-in-place pipe.

### **Status:**

**6/26/25** – The Board of Directors approved Insituform to install a 24" x 60LF cured-in-place pipe in the drainage pipe from Beachwalk Lake under Beachwalk Drive for a price not to exceed \$67,001 to be funded from Reserves.

**9/25/25** – Work to begin 10/27/25.

**11/13/25** – Completed October 2025.



## *Genoa Entryway Lake Maintenance - Completed*

**Project Purpose:** To improve drainage on Baytowne Ave between the Bungalos and Island Green, adjustments are needed to the height of the weir located in the lake on the east side of the Genoa entryway bridge.

**9/25/25** – The Board of Directors approved \$220,550 from Reserves payable to Allsite Construction LLC to complete the modification to the weir and dredge the lake.

**11/13/25** – Complete!



## LED Entrance Signs - Completed

**Project Purpose:** To install permanent, monument-style LED signs for important messages at all entrance gates.

### Status:

**2/27/25** – The Board of Directors approved the purchase and installation of the LED Entrance signs for a cost not to exceed \$105.8K from Capital Contributions; contractor pending final review of additional quote.

**5/1/25** – Contract finalized with Complete Signs and signs ordered.

**6/27/25** – Signs are being manufactured as they are built per order and expected installation in mid-July.

**7/24/25** – Signs being installed around 8/8/25, electrician scheduled to connect the week of 8/21/25.

**11/20/25** – All signs active and in use!



Before

After



# Prestwick Lake Maintenance – Part A - Completed

**Project Purpose:** To improve the maintenance and water flow with the addition of another pipe on the north end of Prestwick Lake.

## Status:

**7/24/25** – The Board of Directors approved the Prestwick Lake Maintenance project, including turf replacement on the golf course, at a cost not to exceed \$430K to be funded from Reserves.

**8/8/25** – Gulf Coast Civil Services, LLC was selected as the contractor for this project. Work will begin on 8/11/25.

**8/25/25** – Actual bid was for \$205K plus turf, approximately total of \$275.

**Completed work on 8/22/25**



## *AI Camera Software*

**Project Purpose:** To integrate AI analytics into our existing surveillance platform that will integrate with our current cameras, providing real-time threat detection and rapid incident investigation

---

### Status:

**12/19/24** – The Board of Directors approved the request for purchasing AI solution from Agilant Solutions Inc. with a three-year contract, cost not to exceed \$86,615.17 funded from Capital Contributions.

**1/23/25** – Order has been placed and Agilant is working with SOA Tech to set up server needs.

**3/27/25** – SOA Staff, SOA IT Staff and Agilant representatives are working on requirement needs to install.

**6/27/25** –AI Cameras are functioning, staff is still training and teaching the system our needs.

**8/21/25** – Email and text alerts being programmed and tested. Continued teaching of golf carts, bicycles, etc.

# *DOT Lake Fencing - Completed*

**Project Purpose: Provide privacy for members from the landscape removal of the residents in Destin East Mobile Home Park.**

**1/23/25** – The Board of Directors approved SH Hayes Enterprises to install approximately 100' of 12' privacy fence adjacent to the south bank of the west DOT Lake at the SOA Pool 1 site, for a not to exceed price of \$10,000.00, to be funded from Capital Reserve.

**3/27/25** – Project delay due to backorder on material.

**5/2/25** – Posts and most of the chain link is installed. The landscape screen should be going up within the next few weeks.

**6/20/25** – The chain link fence and landscape screen are complete. Landscape has been planted and will hide the screen when more mature.



# Bayou Entrance Retaining Wall - Complete

**Project Purpose:** To replace the 150 LF of seawall along the lake bank at the entrance to Bayou Village that has deteriorated due to age.

## Status:


**12/19/24** – The Board of Directors approved Ironwood LLC to replace the Bayou entrance retaining wall with a not to exceed price of \$80,000 to be funded from Reserves.

**1/23/25** – Scheduled to start the week of 2/17/25.

**4/24/25** – Complete



## Before



## After

# SOA Pool 1 Redesign - Complete

**Project Purpose: Redesign the SOA Pool 1 for a rebuild.**

**2/23/23** – The Board appointed an Ad Hoc Committee to review the conceptual plan that was created a few years ago and recommend a proposed redesign.

**4/3/23** - A motion was passed to approve up to \$100,000 from Capital Funds for Beauchamp Commercial to create design documents for the SOA Pool 1 redesign and authorize Tom Cooper, Executive Director, to sign the design and build contract.

**6/22/23** – The Board received the new conceptual design presented on this screen. **9/27/23** – County Technical Review Committee on Oct. 18, 2023.

**10/3/23** – **Plans approved.**

**11/9/23** – **Development Order signed.**

**11/16/23** – The Board approved \$2.7M from Capital Contributions for Construction of the SOA Pool 1 Amenity.

**5/3/24** – Concrete was poured for the base of the new pool. The building permit was received, and the foundation construction has commenced.

**1/23/25** – Due to an unsatisfactory lay of asphalt in the parking lot by a sub-contractor, the general contractor has hired another contractor and will mill and repave it. This will allow the final inspections by the building and health department to take place. When these permits are issued, we can open the pool.

**3/3/25** – **The Audubon Pool is finally open!**



# *Sidewalk Repair*

**Project Purpose: Repair and Replace damaged sidewalks on SOA common property.**

**1/23/25** – The Board of Directors approved SH Hayes Enterprises to perform sidewalk repairs/replacements at a cost not to exceed \$30,063.00, to be funded from Reserves.

**3/27/25** – Complete!



# Audubon Fishing Dock

**Project Purpose:** To replace the existing fishing dock with one the same size but with treks boards and railing to match that of the Heron Walk boardwalk.

## **Status:**

10/24/24 – The Board of Directors approved the request for Philip Cryar Marine Works to replace the Audubon Fishing Dock for an amount not to exceed \$36,392, including landscape and sidewalk repair by Russell Landscape, to be funded from Reserves.

2/24/25 – Complete!



# Reclaim Irrigation Pump Connection and Removal of Crystal Lake Pump Station

**Purpose:** Abandon the Crystal Lake Pump Station from use, remove it from the lake and connect the line to the Reclaim Irrigation pump to service the areas that were previously serviced by the Crystal Lake Pump.

## **Status:**

6/27/24 – The Board of Directors approved the request to abandon and remove the Crystal Lake Irrigation pump station and contract Gator Boring, Russell Landscape, and Mills Supply for all labor and materials necessary to connect and enable to Reclaim Pump Station to supply the irrigation service to areas previously provided by the Crystal Lake pump station at a cost not to exceed \$146,691.00 to be funded from Capital Contributions.


8/27/24 – Gator Boring has begun.

10/11/24 – Boring complete, Russell is finishing final pipe connections and landscape.

12/19/24 – Project complete, only pending item is removing the pump from Crystal Lake.



BEFORE



AFTER

# Tivoli Lake Bank Restoration- Complete


**Project Purpose:** To restore the lake banks along Sandestin Blvd South adjacent to the Tivoli Bridge and to replace the sod between the sidewalk and lake.

## **Status:**

3/28/24 – The Board of Directors approved the request for SKS Aquatic and Land Management, LLC and Russell Landscape to install SOX and Empire Zoysia along the two Tivoli lake banks and replace all sod to the sidewalk at a cost not to exceed \$275K from the Capital fund.

7/25/24 – SOX (lake bank restoration) has been installed with additional sod planting planned for the fall.

10/25/24 – complete!



## *Prestwick Lake Bank Improvements- Complete*

**Project Purpose: To stop the bank erosion and beautification along the lake at Prestwick Place.**


**2/22/24** – The Board of Directors approved the request for Russell Landscaping and SKS Aquatic and Land Mgmt. to make landscape improvements along the Prestwick Lake bank for a cost not to exceed \$130,242, to be funded from Capital Reserves.

**3/28/24** – Improvements will begin next week with the stack stone wall and landscape. SOX installation is planned for June.


**5/10/24** – Wall and landscape complete. SOX installation is planned for June.

**7/25/24** – SOX installation complete. Additional landscape/sod to be planted.


**10/11/24** – Complete! (New Photos will be added.)



**BEFORE**



**AFTER**



## **Project: Security Vehicle Replacement – Done and In Use**

**Purpose:** To replace two Security Dept. Fleet vehicles that have reached the end of their useful life cycle and to add a vehicle to the Security fleet that would replace the vehicle that was reallocated to the Project Coordinator position in 2022.

**Status: 4/27/24** - The Board of Directors approved the funding for three Chevrolet Colorados from Dale Earnhardt Jr Chevrolet in Tallahassee, at a cost not to exceed \$88,593.04 to be paid out of the Reserve Fund, less the trade in values, and \$43,496.52 to be paid out of Capital.

**7/25/24** – Vehicles being logoed and then will be delivered and ready for use.

**10/11/24** – All vehicles received and in service!



## **Project: Lakes Maintenance Replacement Boats and additional purchase – COMPLETE**

**Purpose:** Replace three boats used for lake maintenance and add one to the fleet. Due to the style of boat needed, these are being custom made by a local vendor.

**Status: 9/28/23** – Board approved the purchase of \$46,224 from Reserves and \$18,608 from Capital to replace 3 boats and purchase 1 additional.

**11/16/23** – Two boats with trailers have been received and are in the process of having the accessories needed for lake spraying installed.

**1/25/24** – All received and ready to use!



*Additional Projects Completed*

# Community Benches

**Project Purpose:** To provide a place to stop, sit and rest or enjoy the views throughout the Sandestin Community.

**9/28/23** – Committee members viewed bench options and set locations. Program introduced to the community and pending Board approval.

**11/16/23** – The Board approved the Park Bench Sponsorship program with an estimated outlay of \$20,800 from Capital Contributions. Additional details will be communicated once the final Guideline and process is complete.

**4/25/24** – Bench Sponsorship applications released for purchase.

**5/23/24** – All 16 bench locations sponsored!

**8/27/24** – Benches placed & complete!



## *Heron Walk Drive –Walkway Improvements - Complete*

**Project Purpose:** The combination of heavy traffic, very poor drainage, and the deteriorating road and walkway condition has necessitated the need for a new design that addresses all of the current short-comings.

**7/2021** – The Board approved up to \$104K for engineering from the Undesignated Capital Contributions fund for preliminary engineer work.

**11/2022** – Due to concerns with effects on traffic volume and negative impact at the east gate if Heron Walk Drive is closed, the Board decided to approach this project in phases.

**2/23/23** – The Board approved \$9,050 for engineering by Innerlight Engineering for walkway and drainage improvements.

**6/22/23** – Contractors had asked for further clarification on the boardwalk design. Structural engineer is working on that now.

**10/26/23** – The Board approved C&M Contracting’s proposal for a total not to exceed \$836,658 paid from Reserves for Phase I of project.

**12/14/23** – Construction is underway. The sidewalk is closed with no alternate route available. Drainage phase on hold.

**5/10/24** – **Boardwalk is open! Bollards & lighting pending installation but ready for use of pedestrian and bicycle traffic.**




# Crystal Cove Canal

**Purpose:** The canal is full of sediment and has a large beaver dam that needs to be removed to restore maximum flow for stormwater drainage.

## **Status:**

**1/25/24** – Board approved the request for HUB Diving Services to remove sediment and beaver dams from the Crystal Cove Canal for a not to exceed price of \$50K, funded from Reserves.

**Completed!**



# 2024 Paving and Golfview Drainage - Complete

**Project Purpose:** Paving needs and drainage repair needed in Golfview due to pine tree roots causing damage to a main drainage pipe that handles stormwater for the southeast side of L'Atrium Drive.

## **Status:**

**2/23/23** – The Board appointed an Ad Hoc Committee to review the conceptual plan that was created a few years ago and recommend a proposed redesign to the Board.

**4/3/23** - A motion was passed to approve up to \$100,000 from Capital Funds for Beauchamp Commercial to create design documents for the SOA Pool 1 redesign and authorize Tom Cooper, Executive Director, to sign the design and build contract.

**6/22/23** – The Engineer finished the plans, and the project will be included in the bid packet for road paving.

**10/26/23** – The Board approved \$821,636 for paving at L'Atrium, Cove Drive, Raven Run East and Golfview Drive, to include drainage repairs in Golfview.

**3/22/24** – Paving has begun. The underground piping and drainage structures at Golfview are on site. Following install, the roads will be patched to allow settling and then it will be milled and paved.

**5/10/24** – **Paving and drainage complete.** Pending painting of crosswalk and striping.



### **Project: Security Staff Uniforms - COMPLETE**

**Purpose:** To outfit Security Staff in uniforms that are more conducive to the work environment, aesthetically pleasing and to save on Operations cost.

**Status:** 7/25/24 – Uniforms dispersed and being proudly worn!

### **Project: Sidewalk Repair – COMPLETE**

**Purpose:** To repair locations where sidewalks are damaged and considered trip hazards.

**Status:** 1/25/24 – Board approved Russell Landscape to perform needed sidewalk repairs for a not to exceed price of \$121,047 to be funded from Reserves.

5/10/24 – Complete.

### **Project: Sanitation Replacement Vehicles - COMPLETE**

**Purpose:** Replace two sanitation trucks that have reached their useful life.

**Status:** 3/23/23 – Board approved \$98,542 from the Reserve Fund, to replace two vehicles and have a box body installed on one of them.

9/28/23 – One vehicle has been received and the second one had to be placed as a 2024 order due to supply demands.

5/10/24 – Second vehicle picked up and in service. COMPLETE!



*Additional Projects Completed*

## *St. Andrews Drainage – Completed 9/28/23*

**Project Purpose:** There is an 18” corrugated metal pipe under St. Andrews Drive that belongs to the SOA. The pipe handles drainage from St. Andrews common area and multiple homes. Presumably due to age, the pipe has become deformed in a manner that traps soil and other debris causing an impediment to St. Andrew’s drainage.

**Status:** 8/24/23 – The Board approved All Site Construction Services drainage bid to install a new 15” smooth wall HDPE pipe for an amount not to exceed the cost of \$29,837 with funds coming from Reserves and authorize the Executive Director to execute the contract.

**9/28/23 – Complete**

## *Turnberry RRFB – Completed 10/16/23*

**Project Purpose:** Turnberry HOA requested the installation of a Rectangular Rapid Flashing Beacon (RRFB) crosswalk system to be installed on Baytowne Ave. at the intersection of Turnberry Drive. The crosswalk at this intersection is located on Baytowne Ave. between the Heron Walk traffic circle and the Village of Baytowne Wharf. This location is one of the main travel corridors for guests and visitors with a high volume of vehicle and pedestrian traffic.

**Status:** 8/24/2023 – The Board approved the request to purchase a RRFB from Solar Traffic Systems to be installed at the crosswalk located at the intersection of Baytowne Ave. and Turnberry Drive, at a cost not to exceed \$6,000 paid from Capital Contributions.

**9/28/23** – Received and pending installation.

**10/26/23** – installed and active!



## Project: Replacement of Utility Vehicle

**Purpose:** Replace Property Services Utility Vehicle that has reached it's useful life.

**Status:** 9/28/23 – Board of Directors approved the purchase of a 2023 Polaris UTV from Hall's Motorsports Crestview at a cost not to exceed \$15,576.81 from Reserves.

10/6/23 – Vehicle purchased - **Complete**

## Project: ADP Timekeeping Software Upgrade – Complete

**Purpose:** To improve recruiting and onboarding of personnel as well as performance reviews and compensation management.

**Status:** 3/23/23 – Board approved \$7500 from Operating to purchase the modules needed to upgrade the system.

4/20/23 – The order for the modules was signed with ADP. Design, administrator training and implementation is under way; as well as the Careers link on [sandestinowners.com](https://www.sandestinowners.com). Target date for completion is 8/1/2023.

6/16/23 – Actively using the Recruitment and Onboarding modules. The Recruitment module is linked to Careers on [sandestinowners.com](https://www.sandestinowners.com). Staff has confirmed that we are receiving a higher volume of applications using the ADP Recruitment than when using Indeed as a stand-alone site.

## Project: Aeration Electrical Equipment Installation - Completed

**Purpose:** To provide power in order to install aeration equipment at the end of the Island Green lake.

**Status:** 3/23/2023 – The Board approved \$7, 650 from Operating, to McHenry Electric to install the power for the aeration equipment.

9/27/23 – **Completed.**

## Project: Security Cameras Software Upgrade

**Purpose:** Update the Security Camera Software to store on one server and allow Security to search footage based on specific criteria utilizing AI Technology.

**Status:** – Board approved \$17,202.24 from Capital Contributions, to upgrade software and replace cameras at the South Gate.

11/16/23 – Installed, educated on Sandestin, up and running!


## RECLAIMED WATER - Complete

**Project Purpose:** For three years in a row, Sandestin has exceeded the groundwater withdrawal limits of a consumptive use permit issued by the Northwest Florida Water Management District. Additional development within the resort and successively lowered withdrawal limits make the use of reclaim water in lieu of groundwater the most sustainable course of action. O'Connell Engineering has designed a system to pump reclaim water to four of the SOA's five pump stations that is independent of the Sandestin golf irrigation system. A booster station to aid pressure is also included in their design.

**7/2021** – The Board of Directors approved the project to be completed by Mills Supply at a cost not to exceed \$1,896,868 from Undesignated Capital Contributions.

**4/24/23** – Florida Power & Light poles are set and they are working on connecting power to the pump.

**7/27/23** – Project Complete!



## Completed Projects

### **Project: Landscape Revitalization Program – Phase I**

**Purpose:** To continue to enhance the assets of the Sandestin Community pursuant to our Mission Statement by revitalizing failing turf around the oak trees and along lake banks.

**Status: 4/27/23** – The Board approved \$100,000 from Capital Contributions, for the purpose of establishing a landscape revitalization program at common area locations within the Property to be determined by SOA staff.

**6/22/23** – Russell Landscape has begun planting along Baytowne Ave and looks to complete Phase 1 by end of the month.

**7/27/23** – Phase I of this project complete!



### **Project: SOX – Shoreline Stabilization (Demonstration)**

**Purpose:** To protect the shoreline from runoff and erosion by placing a sox full of dredge from the existing lake and planting sod atop to keep the aesthetics appealing. These are used in place of wooden seawalls.

**Status: 6/22/23** – The Board approved the request to allow SKS Aquatic and Land Management to install a 100' section as a demonstration and to pay Russell Landscape for sod.

**7/27/23 – Complete**

[Click here](#) full of gallery of demonstration.



## Completed Projects

### **Project: Security Gate House Repairs – Completed!!**

**Purpose:** To complete general maintenance at the North, South, and East Gate Security Guard Houses.

**Status: 2/23/2023** – The Board of Directors approved API Coatings proposal for painting and Shelby Sash & Door proposal to replace three doors for a total cost not to exceed \$32.5K, funded from Reserves.

**4/20/23** – Doors have been replaced. Painters are being scheduled.

**6/22/23** – Completed!

### **Project: GIS Oriented Image Catalog – Completed!**

**Purpose:** To provide an image inventory of existing conditions of roads, signs, landscaping, etc. throughout the community.

**Status: 3/23/23** – The Board approved \$12,850 from Operating for Geo Jobe, Inc. to do the work necessary to build the image catalog.

**4/10/23** – The field work photos complete. - Expect catalog to be ready for use by end of month.

**6/22/23** – Ready and IN USE!

### **Project: SOA Admin Drive Fencing - Completed!**

**Purpose:** To protect the SOA Sanitation and Maintenance fleet vehicles, prevent liabilities due to public access and safely store SOA equipment.

**Status: 4/27/2023** – The Board approved the request not to exceed the amount of \$31,500 from Capital Contributions, to Limitless Fence, for the purpose of installing a fence on the SOA Admin Parcel.

**6/29/23** – Completed and in use!



## *South Pump Station - Complete*

**Project Purpose: To replace and upgrade the existing South Pump Station and housing.**

**2/23/23** – The Board approved up to \$32K from Reserves to replace the decks and one pump.

**3/2023** – Completed.




# Hwy 98 Tunnel Pipe Liner – COMPLETE

## **Project Purpose:**

2/23/2023 – The Board approved Aqualis’ proposal for a cost of \$85K from Reserves to insert a liner into the drainage pipe that goes under the tunnel.

3/2023 – This work completed March 2023.



## *THE BAYTOWNE DISCHARGE – COMPLETED 2/2023*

**Project Purpose:** During previous storms, the height of the bay rose above normal high tide levels, causing saltwater to infiltrate The Fountains lake. This has caused salinity levels to rise to the point where barnacles are now thriving and reproducing rapidly. This has caused repeated blockages on the fountains that we have in the pond. Not only is it a detriment to the fountain motors, it is also a hazard to our employees who have to clean them due to the sharp exoskeletons of the barnacles. A method to prevent the saltwater from flowing into the lake system has been made a priority. The installation of a weir or check valves are the two solutions the engineer examined.

8/2022 – The Board approved Aqualis' proposal for a total not to exceed \$282K from Undesignated Capital, to install the check valves to prevent bay water from entering the lake.



BEFORE



AFTER

## *Baytowne Parcel Landscaping – COMPLETED 1/2023*

**Project Purpose:** The SOA obtained a parcel on Baytowne Ave., located north of The Bungalos, that was in need of landscape and irrigation revitalization. The majority of the existing vegetation is in very poor condition and the irrigation is totally unusable. Due to the surface roots of the Oaks, and the poor condition of them after Gulf Power did right of way trimming, these trees will not be able to be saved and replacing them with a different variety is recommended.

4/2022 – The Board approved up to \$60K from the Undesignated Capital fund payable to RCI for landscape improvements. Project delayed pending FP&L boring project to be completed.

1/2023 – Project complete; however, hard freeze damaged new landscape material. Contractor currently evaluating for replacement.



BEFORE



AFTER

